

# MJM ENVIRONMETNAL PTY LTD

## Site Visit Report

<b>Project Name:</b>	Tenterfield WTP	<b>Site Visit #:</b>	30
<b>Contractor:</b>	Laurie Curran Water Pty Ltd	<b>Main System:</b>	WTP
		<b>Sub System:</b>	-
<b>Date:</b>	15/11/2022	<b>Time:</b>	10.00am
<b>Site Visit Objective/s:</b>	Progress update		

### Description of Works in Progress

- Sam Shearer on-site today and tomorrow morning.
- Stainless-steel PAC tank lifted into position
- Concrete area for thickener and generator slab being marked out in preparation for concrete to be poured before Christmas
- MB Industries on-site today to go through the electrical components in the PAC area prior to concrete
- Darren Butler on-site + 4 other DTB Fabrications employees installing the purlins
- Edge protection installed around the Geobag area
- Bricklayer and his Niece continuing on with brick laying

### Description of Planned Works

- Mobile scaffold being brought on-site for the bricklayer to reach the higher layers safely
- Earthworks to start in the generator and thickener area to give Darren Butler full access to the shed
- Planned to start earthworks for the raw water pipe next week
- First lot of stainless-steel pipes arriving in two weeks. Second lot two weeks after that.
- Install of electrical conduits in PAC area

### Items/Actions for TSC

- N/A

### WHS Issues/Risks

- TSC Safety Officer on-site Monday 14<sup>th</sup>, no major issues
- Did point out the brick layers plank and ladders weren't stamped or rated. Brick layer is no focusing on all lower sections until mobile scaffolding arrives on-site

### Environmental Issues/Risks

N/A

## Visual Record of Inspection

















