

# MJM ENVIRONMETNAL PTY LTD

## Site Visit Report

<b>Project Name:</b>	Tenterfield WTP	<b>Site Visit #:</b>	31
<b>Contractor:</b>	Laurie Curran Water Pty Ltd	<b>Main System:</b>	WTP
		<b>Sub System:</b>	-
<b>Date:</b>	25/11/2022	<b>Time:</b>	08:30am
<b>Site Visit Objective/s:</b>	Progress update		

### Description of Works in Progress

- Roof installed on main shed area
- Solar installation in progress today
- Excavation and plumbing work continuing in the thickener and supernatant area in preparation for concrete
- Raw water line marked out ready for excavation
- DTB Fabrications on site fitting out mesh for insulation on the lower roof area while the solar contractors are working on the main roof
- Rock found in trench for the electrical pit
- Bricklaying continuing

### Description of Planned Works

- AB Contracting available next week with rock breaker for the electrical pits in the generator area
- Darrin Petrie will commence excavation for the raw water pipeline while AB Contracting is on site next week
- Concreter arriving on site on the 13<sup>th</sup> of December to prepare and pour concrete in the PAC area, CL2 area and the generator/thickener area. Major pour booked in for the 19<sup>th</sup>, concreter leaving site on the 23<sup>rd</sup>

### Items/Actions for TSC

- N/A

### WHS Issues/Risks

- N/A

### Environmental Issues/Risks

N/A

## Visual Record of Inspection













