

# MJM ENVIRONMETNAL PTY LTD

## Site Visit Report

<b>Project Name:</b>	Tenterfield WTP	<b>Site Visit #:</b>	
<b>Contractor:</b>	Laurie Curran Water Pty Ltd	<b>Main System:</b>	WTP
		<b>Sub System:</b>	-
<b>Date:</b>	14-15/09/2022	<b>Time:</b>	08:30am
<b>Site Visit Objective/s:</b>	Rock in Filtrate pump station		

### Description of Works in Progress

- Excavation in filtration pump station, found rock as this was outside the original area
- In consultation with myself and Fiona it was agreed to use the rock breaker on site. This was undertaken for approximately 2-3 hrs with no luck. AB contractors were driving passed the site with the large excavator and rock breaker. Further talks with Fiona we were able to use this machine and adequate depth was reached
- Prepare filtrate pump station floor for tank arrival

### Description of Planned Works

- Filtrate tank expected on site Monday and will be placed in its location
- All pipework running to the filtrate tank will be able to be connected
- Gantry for the machine room (which is the area on the main slab with frame erected as shown in photos) will be delivered next week

### Items/Actions for TSC

- On site 14<sup>th</sup> and 15<sup>th</sup> of Sep to discuss rock options

### WHS Issues/Risks

- James Taylor (Councils OH&S officer) on site Wednesday the 14<sup>th</sup> and a full safety audit was undertaken with no issues found

### Environmental Issues/Risks

N/A

## Visual Record of Inspection







