

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	22
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	20/09/2022	Time:	10.00am
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Excavation for backwash and chlorine contact tank
- Preparation work in chemical waste tank area and supernatant tank area for binding concrete to be poured on Monday
- Darren Butler is scheduled to be on site this week to continue installing framework and supply quote for PAC shed roof
- Continue with underground pipework connecting tank infrastructure

Description of Planned Works

- Concreters installing the concrete tanks were scheduled to be on site tomorrow. However, with the public holiday falling on Thursday they will now be on site Monday morning
- Brick layers scheduled to be on site next week

Items/Actions for TSC

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection



