

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	23
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	30/09/2022	Time:	10.00am
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Form work being installed for concrete wash water tank and chlorine contact tank
- Filtrate balance tank installed
- Chemical waste tank installed
- Gantry in machine room has been installed

Description of Planned Works

- Concrete tanks being poured next Wednesday and Friday
- Static test to be undertaken for 14 days on all tanks to ensure they hold water
- Continue trenching and pipework for the PAC room

Items/Actions for TSC

- N/A

WHS Issues/Risks

N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection









