

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	24
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	11/10/2022	Time: 11:30	10.00am
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Wash water tank complete and 14-day test commencing tomorrow
- Concrete lid on chlorine tank being poured today.
- BEGA concreters to leave site on Friday after the chlorine tank gets stripped of form work
- Bricklaying has commenced on machine room
- Filters lifted into position
- Darren Butler continuing with framework installation

Description of Planned Works

- Pump plinths and PAC tank plinths getting poured on Friday
- Once concrete is cured stainless steel PAC tank will be moved into position
- Next Wednesday the 19th the clarifier is arriving on site
- Thursday the 20th complete treatment process of filters and clarifier will be moved into position with a crane
- Once in position Darren Butler can finish the shed

Items/Actions for TSC

- On site Thursday 20th during treatment process installation

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection











