

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	25
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	19/10/2022	Time:	08:30am
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Brick work progressing
- Plinths in machine room completed for pumps/tanks
- Continued prep work for PAC room

Description of Planned Works

- Clarifier arriving on-site this afternoon
- Weather permitting clarifier will be lifted in to place tomorrow (Thursday 20th). If crane operator deems unsafe the lift will be scheduled for early next week
- Once clarifier is in place Darren Butler can continue the main shed construction

Items/Actions for TSC

- N/A

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection





