

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	26
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	20/10/2022	Time:	10.00am
Site Visit Objective/s:	Progress update/ clarifier installation		

Description of Works in Progress

- All clarifier and filter components lifted into position
- Darren Butler's staff on site to assist during placement
- Crane left site Thursday afternoon (20/10)

Description of Planned Works

- Darren Butler returning to site on Monday to work on the shed frame
- Work starting on stair way to the top of the clarifier

Items/Actions for TSC

- N/A

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection



















