

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	27
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	26/10/2022	Time:	10.00am
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Stairway installation
- Walkway access installation for vessels/ clarifiers
- Handrails installed for safety
- Water testing completed on the chemical bund areas
- Bricks continuing to be installed

Description of Planned Works

- PAC stainless steel tank being installed on to plinth next week
- ACH tank and Caustic tank being placed inside the chemical bund in position
- Walkway to the PAC tank installed next week
- 14-day water testing on wash water tank and chlorine contact tank commencing on Friday
- All shed panels are on site ready for installation

Items/Actions for TSC

- Sign off on water testing for tanks and chemical bund

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection











