

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	28
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	02/11/2022	Time:	10.00am
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- No work on-site yesterday (1/11) due to the rain and wind
- Darren Butler attended the WTP this morning however called work off due to the high winds and deemed unsafe
- Work on walkways and handrails continuing
- Chemical tanks have been placed in position
- Bricks continue to be installed in machine room
- Water tests in progress for the supernatant tank

Description of Planned Works

- Darren Butler ready to start work as soon as the wind eases
- Franna crane will be bought on site to lift PAC tank in place when wind eases
- Prep work on site continuing in the PAC area

Items/Actions for TSC

- N/A

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection











