

MJM ENVIRONMETNAL PTY LTD

Site Visit Report

Project Name:	Tenterfield WTP	Site Visit #:	29
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	10/11/2022	Time:	10.00am
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Backfilling around wash water tank
- Continued installation of handrails and walkway
- Stabilising of clarifier and filter vessels legs and finishing off weld joints
- Groundwork continuing in the PAC area
- Bricklayer continuing, also bringing in a labourer next week to help with the high work off a mobile scaffolding
- Darren Butler's elevated platform delivered onsite today for shed installation

Description of Planned Works

- Franna crane on site to lift PAC tank in to place on Monday
- Darren Butler on site Monday while crane is on site to finish off the high beams
- Handrails around Geobag will be installed tomorrow
- Sam Shearer on site Tuesday 15/11
- Concrete pour pencilled in for around a months time for PAC slab and generator area

Items/Actions for TSC

- N/A

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection





















