

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	33
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	09/12/2022	Time:	08.30am
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Bricklaying continuing
- Shed framework and mesh for insulation installed
- Site preparation completed for the concreter to commence next Tuesday the 13th
- MB Industries onsite today checking conduit requirements and installing electrical pits
- Timber framework for internal room framework has been delivered onsite
- Main roller door installed yesterday, smaller roller door into machine room getting installed today
- Groundwork continuing in the PAC area

Description of Planned Works

- Concreter onsite next week
- AB Contracting booked in to remove three sections of rock and start the raw water line towards the old plant
- Waiting for DTB to complete the shed

Items/Actions for TSC

- N/A

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection





