

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	34
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	21/12/2022	Time:	10:30am
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Concrete slabs for PAC- Thickeners and Generator slab completed and form work stripped today
- DTB Fabrications on site continuing with shed construction
- Work continuing on pipe work into the WTP

Description of Planned Works

- Internal walls and frames getting installed over the Christmas period
- Shed installation fully completed by the 12 of January
- Boundary fences being moved to incorporate the work zone for the raw water line
- Prep work starting on driveway and footpaths

Items/Actions for TSC

- Conduct a static pressure test and flow rate on the fire hydrant out the front of the WTP for potential fire service in to the WTP

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection

















