

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	35
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	09/01/2022	Time:	1.00 pm
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Bricklayer on site now until finish
- Darren Butler has been on site since the 2nd. Only trim on the main shed and downpipes to be installed.
- Darren Butler has completed the roof on the Geobag area, only downpipes to install
- Internal rooms/doors are being installed
- Site prep has started for the raw water line to the old WTP
- Frame installed for the PAC shed
- Sam Shearer on site this Wednesday for the Electrical Switchboard discussions

Description of Planned Works

- Continue fit out of internal walls
- Stainless pipe work to be fitted
- Down pipes and flashing to be installed
- Continue earthworks for the raw water line
- Paint the plinths for pumps to be placed in position

Items/Actions for TSC

- Decide on electric gate designs and colours

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection













