

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	37
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	24/01/2022	Time:	1.00 pm
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Gyprock sheeting being installed in electrical room.
- Electricians on-site installing exterior and interior lighting.
- Bricklayer continuing in machine room.
- Pumps in machine room being installed on the painted plinths.
- Raw water pumps have been installed in the chemical room of the old WTP
- Raw water line and excavation continuing for the raw water line, hydraulic line for valves and electrical cable.
- PAC dosing unit and bulk bag framework delivered on site.
- Grid Security on-site today to design a layout for the 15 security and process monitoring cameras that need to be installed

Description of Planned Works

- Rock being broken out of the raw water line is going to be used as a temporary secondary access when work commences in excavating through the existing gate to the old WTP.
- Rock breaking continuing in the raw water line where necessary.

Items/Actions for TSC

- N/A

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection



















