

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	38
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	02/02/2022	Time:	8:30 am
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Gyprock sheeting and plastering completed in most rooms.
- Painter on-site applying undercoat in electrical room.
- DTB Fabrications on-site continuing with pipe and pump installation.
- Raw water line excavation progressing

Description of Planned Works

- PAC shed will be sheeted next week commencing Monday and finishing on Saturday.
- Following week, the PAC shed will be fitted out with all equipment
- Remainder of stainless piping will be delivered on Sunday with DTB Fabrications organised for installation

Items/Actions for TSC

- Decision to be made on paint and vinyl flooring options (Completed)

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection









