

**MJM ENVIRONMETNAL PTY LTD****Site Visit Report**

<b>Project Name:</b>	Tenterfield WTP	<b>Site Visit #:</b>	39
<b>Contractor:</b>	Laurie Curran Water Pty Ltd	<b>Main System:</b>	WTP
		<b>Sub System:</b>	-
<b>Date:</b>	13/02/2023	<b>Time:</b>	2.00 pm
<b>Site Visit Objective/s:</b>	Progress update		

**Description of Works in Progress**

- Cable tray install continues
- Switch room fit out commenced today
- Brickwork to be completed this week
- Fit windows and doors to continue
- Rooms completed and will commence painting this week, storeroom/bathroom/kitchen/office and lab
- Rock breaking continues
- Electrical and service trench now on the final run along access road and then in to site
- PAC shed completed

**Description of Planned Works**

- Quotations received for flooring next week
- Tiler waterproofing site visit booked for Thursday
- G&M Plumbing arrive on site Wednesday for chemical fitout

**Items/Actions for TSC**

- N/A

**WHS Issues/Risks**

- N/A

**Environmental Issues/Risks**

N/A

**Visual Record of Inspection**



























