

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	39
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	22/02/2023	Time:	11.00 am
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Wet rack installation in progress with contractors on-site installing all chemical dosing equipment and pipe work.
- Electrical switch board installed and electrical room fit out continuing with MB Industries
- DTB Fabrications on-site installing pipework to filters and clarifier
- Painter on-site
- In-line monitoring equipment installed in lab
- Main trench for raw water line completed except for the cut in to the existing raw water pipe

Description of Planned Works

- Chlorine and PAC rooms getting fitted out next week
- Pipework, pump, electrical and paintwork installation continuing
- Two remaining roller doors installed next week

Items/Actions for TSC

- N/A

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection























