

MJM ENVIRONMETNAL PTY LTD**Site Visit Report**

Project Name:	Tenterfield WTP	Site Visit #:	43
Contractor:	Laurie Curran Water Pty Ltd	Main System:	WTP
		Sub System:	-
Date:	05/04/2023	Time:	11.00 am
Site Visit Objective/s:	Progress update		

Description of Works in Progress

- Thickener on-site and in position.
- In the final stages of stainless steel fit out.
- Pipe supports being made and sent away to be gal dipped.
- Raw water manifold installed.
- Wash water tank platform assembly in construction.
- Vinyl flooring to be completed tomorrow.
- MB cable installation continuing.

Description of Planned Works

- AB contracting on site today to start the planning stages for the pavement around the site.
- Walkway to thickener planned once the wash water tank platform is completed.

Items/Actions for TSC

-

WHS Issues/Risks

- N/A

Environmental Issues/Risks

N/A

Visual Record of Inspection























