

Tenterfield Shire Council  
Capital Expenditure Report as at 30 September 2025

| Capital Projects                                                          | Funding Source       | 25/26 Adopted Original Budget \$ | 25/26 Adopted July Amended Amounts \$ | 25/26 Adopted Carry-Forward Amounts \$ | 25/26 Proposed QBR September Amounts \$ | 25/26 Proposed QBR December Amounts \$ | 25/26 Proposed QBR March Amounts \$ | 25/26 Revised Budget \$ | 25/26 YTD Actuals \$ | 25/26 Percentage Spent % (Revised Budget) | 25/26 Remaining Budget \$ | Comments                                                                                                               |
|---------------------------------------------------------------------------|----------------------|----------------------------------|---------------------------------------|----------------------------------------|-----------------------------------------|----------------------------------------|-------------------------------------|-------------------------|----------------------|-------------------------------------------|---------------------------|------------------------------------------------------------------------------------------------------------------------|
| Office of the Chief Executive                                             |                      | 330,705                          | 0                                     | 133,593                                | (505)                                   | 0                                      | 0                                   | 463,793                 | 513                  | 0.1%                                      | 463,280                   |                                                                                                                        |
| Economic Growth and Tourism                                               |                      |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                                                                        |
| SCCF5 - 0867 - Tenterfield Youth Precinct Infrastructure Upgrade, Stage 2 | General Fund - Grant | 100,000                          |                                       | 117,606                                |                                         |                                        |                                     | 217,606                 | 0                    | 0.0%                                      | 217,606                   | Purchase order has been raised and deposit has been paid. Installation to be completed in March/April 2026.            |
| Total Economic Growth and Tourism                                         |                      | 100,000                          | 0                                     | 117,606                                | 0                                       | 0                                      | 0                                   | 217,606                 | 0                    | 0.0%                                      | 217,606                   |                                                                                                                        |
| Arts, Culture and Library Services                                        |                      |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                                                                        |
| Local Priority Grant 2024/25                                              | General Fund - Grant | 0                                |                                       | 15,987                                 |                                         |                                        |                                     | 15,987                  | 513                  | 3.2%                                      | 15,474                    | to be used for Libero Library app, and resources for equity and more welcoming spaces for Aboriginal community members |
| Local Priority Grant 2025/26                                              | General Fund - Grant | 20,705                           |                                       |                                        | (505)                                   |                                        |                                     | 20,200                  | 0                    | 0.0%                                      | 20,200                    |                                                                                                                        |
| School of Arts - Roofing Works                                            | General Fund         | 210,000                          |                                       |                                        |                                         |                                        |                                     | 210,000                 | 0                    | 0.0%                                      | 210,000                   |                                                                                                                        |
| Total Arts, Culture and Library Services                                  |                      | 230,705                          | 0                                     | 15,987                                 | (505)                                   | 0                                      | 0                                   | 246,187                 | 513                  | 0.2%                                      | 245,674                   |                                                                                                                        |
| Office of the Chief Corporate Officer                                     |                      | 1,128,446                        | 0                                     | 58,719                                 | 27,000                                  | 0                                      | 0                                   | 1,214,165               | 21,362               | 1.8%                                      | 1,192,803                 |                                                                                                                        |
| Buildings & Amenities                                                     |                      |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                                                                        |
| Admin Building - Roof Replacement                                         | General Fund         | 450,000                          |                                       |                                        |                                         |                                        |                                     | 450,000                 | 0                    | 0.0%                                      | 450,000                   |                                                                                                                        |
| CCTV for Town Centre                                                      | General Fund         | 100,000                          |                                       |                                        |                                         |                                        |                                     | 100,000                 | 0                    | 0.0%                                      | 100,000                   | Scoping underway                                                                                                       |
| Jubilee Park - Rotunda Renewal                                            | General Fund         | 55,000                           |                                       |                                        |                                         |                                        |                                     | 55,000                  | 0                    | 0.0%                                      | 55,000                    |                                                                                                                        |
| Memorial Hall Tenterfield - Roofing of Heritage Section (SRV 2023)        | General Fund         | 0                                |                                       | 45,000                                 |                                         |                                        |                                     | 45,000                  | 0                    | 0.0%                                      | 45,000                    | scope of works being developed                                                                                         |
| Federation Park - Amenities Block Replacement (SRV 2023)                  | General Fund         | 244,446                          |                                       |                                        |                                         |                                        |                                     | 244,446                 | 0                    | 0.0%                                      | 244,446                   |                                                                                                                        |
| Total Buildings & Amenities                                               |                      | 849,446                          | 0                                     | 45,000                                 | 0                                       | 0                                      | 0                                   | 894,446                 | 0                    | 0.0%                                      | 894,446                   |                                                                                                                        |
| Finance & Technology                                                      |                      |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                                                                        |
| Computer Equipment - Finance                                              | General Fund         | 30,000                           |                                       |                                        |                                         |                                        |                                     | 30,000                  | 0                    | 0.0%                                      | 30,000                    |                                                                                                                        |
| Total Finance & Technology                                                |                      | 30,000                           | 0                                     | 0                                      | 0                                       | 0                                      | 0                                   | 30,000                  | 0                    | 0.0%                                      | 30,000                    |                                                                                                                        |
| Livestock Saleyards                                                       |                      |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                                                                        |
| Saleyards - Upgrade Agents Cattle Crush x 3                               | General Fund         | 35,000                           |                                       |                                        |                                         |                                        |                                     | 35,000                  | 0                    | 0.0%                                      | 35,000                    | Crushes have been ordered                                                                                              |
| Saleyards - Livestock Scanner Replacement                                 | General Fund         | 30,000                           |                                       |                                        |                                         |                                        |                                     | 30,000                  | 17,694               | 59.0%                                     | 12,306                    | Completed                                                                                                              |
| Total Livestock Saleyards                                                 |                      | 65,000                           | 0                                     | 0                                      | 0                                       | 0                                      | 0                                   | 65,000                  | 17,694               | 27.2%                                     | 47,306                    |                                                                                                                        |
| Parks, Gardens and Open Space                                             |                      |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                                                                        |
| Torrington Cemetery - Upgrade Road Access                                 | General Fund         | 0                                |                                       | 8,555                                  |                                         |                                        |                                     | 8,555                   | 3,668                | 42.9%                                     | 4,887                     | Completed                                                                                                              |
| Tenterfield Cemetery - New Slabs                                          | General Fund         | 4,000                            |                                       |                                        | 7,000                                   |                                        |                                     | 11,000                  | 0                    | 0.0%                                      | 11,000                    | Completed - invoices paid in November 2025                                                                             |
| Urbenville Playground - Shade Sail Replacement (SRV 2023)                 | General Fund         | 0                                |                                       | 5,164                                  |                                         |                                        |                                     | 5,164                   | 0                    | 0.0%                                      | 5,164                     | Old sail removed, awaiting quotes to replace                                                                           |
| Parks & Gardens - Walking Paths Solar Lighting                            | General Fund         | 30,000                           |                                       |                                        |                                         |                                        |                                     | 30,000                  | 0                    | 0.0%                                      | 30,000                    | Ongoing                                                                                                                |
| Parks & Gardens - Fixtures Replacement                                    | General Fund         | 30,000                           |                                       |                                        | (7,000)                                 |                                        |                                     | 23,000                  | 0                    | 0.0%                                      | 23,000                    | Ordered 2 new roofed picnic tables for Urbenville. New slabs to be installed prior to installation                     |
| Legume Park - Playground Fencing                                          | General Fund         | 30,000                           |                                       |                                        |                                         |                                        |                                     | 30,000                  | 0                    | 0.0%                                      | 30,000                    | Ongoing                                                                                                                |
| Urbenville Park - Playground Fencing                                      | General Fund         | 30,000                           |                                       |                                        |                                         |                                        |                                     | 30,000                  | 0                    | 0.0%                                      | 30,000                    | Ongoing                                                                                                                |
| Total Parks, Gardens and Open Space                                       |                      | 124,000                          | 0                                     | 13,719                                 | 0                                       | 0                                      | 0                                   | 137,719                 | 3,668                | 2.7%                                      | 134,051                   |                                                                                                                        |
| Swimming Complex                                                          |                      |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                                                                        |
| Swimming Pool - Equipment Renewal                                         | General Fund         | 25,000                           |                                       |                                        |                                         |                                        |                                     | 25,000                  | 0                    | 0.0%                                      | 25,000                    |                                                                                                                        |
| Swimming Pool - Acid Tank                                                 | General Fund         | 35,000                           |                                       |                                        | 20,000                                  |                                        |                                     | 55,000                  | 0                    | 0.0%                                      | 55,000                    | Slab completed, Acid Tank to be installed in November 2025                                                             |
| Swimming Pool - Chemical Shed Replacement                                 | General Fund         | 0                                |                                       |                                        | 7,000                                   |                                        |                                     | 7,000                   | 0                    | 0.0%                                      | 7,000                     | Completed - invoices paid in October 2025                                                                              |
| Total Swimming Complex                                                    |                      | 60,000                           | 0                                     | 0                                      | 27,000                                  | 0                                      | 0                                   | 87,000                  | 0                    | 0.0%                                      | 87,000                    |                                                                                                                        |

| Capital Projects                                                            | Funding Source       | 25/26 Adopted Original Budget \$ | 25/26 Adopted July Amended Amounts \$ | 25/26 Adopted Carry-Forward Amounts \$ | 25/26 Proposed QBR September Amounts \$ | 25/26 Proposed QBR December Amounts \$ | 25/26 Proposed QBR March Amounts \$ | 25/26 Revised Budget \$ | 25/26 YTD Actuals \$ | 25/26 Percentage Spent % (Revised Budget) | 25/26 Remaining Budget \$ | Comments                                                                                                                                                                                                     |
|-----------------------------------------------------------------------------|----------------------|----------------------------------|---------------------------------------|----------------------------------------|-----------------------------------------|----------------------------------------|-------------------------------------|-------------------------|----------------------|-------------------------------------------|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Office of the Chief Operating Officer                                       |                      | 26,143,150                       | 249,999                               | 7,382,483                              | 479,341                                 | 0                                      | 0                                   | 34,254,973              | 1,332,420            | 3.9%                                      | 32,885,853                |                                                                                                                                                                                                              |
| Asset Management & Resourcing                                               |                      |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                                                                                                                                                              |
| Tenterfield Depot - Fuel Tank Replacement/Remediation                       | General Fund         | 150,000                          |                                       |                                        |                                         |                                        |                                     | 150,000                 | 0                    | 0.0%                                      | 150,000                   | RFQ underway                                                                                                                                                                                                 |
| Tenterfield Depot - Security Improvements                                   | General Fund         | 0                                |                                       |                                        | 36,800                                  |                                        |                                     | 36,800                  | 0                    | 0.0%                                      | 36,800                    | Awaiting QBR 1 approvals                                                                                                                                                                                     |
| Tenterfield Depot - Purchase Storage Container                              | General Fund         | 0                                |                                       |                                        | 15,000                                  |                                        |                                     | 15,000                  | 0                    | 0.0%                                      | 15,000                    | Awaiting QBR 1 approvals                                                                                                                                                                                     |
| Total Asset Management & Resourcing                                         |                      | 150,000                          | 0                                     | 0                                      | 51,800                                  | 0                                      | 0                                   | 201,800                 | 0                    | 0.0%                                      | 201,800                   |                                                                                                                                                                                                              |
| Plant, Fleet & Equipment                                                    |                      |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                                                                                                                                                              |
| Public Works Plant - Purchases                                              | General Fund         | 3,960,000                        |                                       |                                        |                                         |                                        |                                     | 3,960,000               | 0                    | 0.0%                                      | 3,960,000                 | Graders and mowers on order; review of financial status to review replacement of further plant.                                                                                                              |
| Public Works Plant - WDV of Asset Disposals                                 | General Fund         | (1,980,000)                      |                                       |                                        |                                         |                                        |                                     | (1,980,000)             | 0                    | 0.0%                                      | (1,980,000)               | One grader and mower traded.                                                                                                                                                                                 |
| Sewerage Service                                                            |                      |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                                                                                                                                                              |
| Tenterfield Mains Relining (1km Year)                                       | Sewer Fund           | 198,118                          |                                       |                                        |                                         |                                        |                                     | 198,118                 | 0                    | 0.0%                                      | 198,118                   |                                                                                                                                                                                                              |
| Tenterfield Mains Augmentation                                              | Sewer Fund           | 79,314                           |                                       |                                        |                                         |                                        |                                     | 79,314                  | 0                    | 0.0%                                      | 79,314                    |                                                                                                                                                                                                              |
| Tenterfield Man Hole Level Alterations (Water Infiltration)                 | Sewer Fund           | 185,326                          |                                       |                                        |                                         |                                        |                                     | 185,326                 | 0                    | 0.0%                                      | 185,326                   |                                                                                                                                                                                                              |
| Tenterfield Network Renewal                                                 | Sewer Fund           | 220,923                          |                                       |                                        |                                         |                                        |                                     | 220,923                 | 0                    | 0.0%                                      | 220,923                   |                                                                                                                                                                                                              |
| Biosolids Processing Plant                                                  | Sewer Fund           | 250,000                          |                                       |                                        |                                         |                                        |                                     | 250,000                 |                      | 0.0%                                      | 250,000                   |                                                                                                                                                                                                              |
| Tenterfield STP - 3 Bay Shed for Storage                                    | Sewer Fund           | 120,000                          |                                       |                                        |                                         |                                        |                                     | 120,000                 | 0                    | 0.0%                                      | 120,000                   |                                                                                                                                                                                                              |
| Tenterfield New Pump Station - Trail Lane                                   | Sewer Fund           | 150,000                          |                                       |                                        |                                         |                                        |                                     | 150,000                 | 0                    | 0.0%                                      | 150,000                   |                                                                                                                                                                                                              |
| Betterment of Molesworth St Sewer Line Grant                                | Sewer Fund - Grant   | 2,450,000                        |                                       | 11,809                                 |                                         |                                        |                                     | 2,461,809               | 0                    | 0.0%                                      | 2,461,809                 | Grant value \$9,835,363.20, with \$7,335,363 currently allocated to Molesworth St Bridge (this allocation may need to be updated once costings are finalised). Designers have provided preliminary drawings. |
| Urbenville Removal Sludge from Tertiary Ponds/Renewal of Capacity           | Sewer Fund           | 11,200                           |                                       |                                        |                                         |                                        |                                     | 11,200                  |                      | 0.0%                                      |                           |                                                                                                                                                                                                              |
| Urbenville Telemetry Upgrade                                                | Sewer Fund           | 15,000                           |                                       |                                        |                                         |                                        |                                     | 15,000                  |                      | 0.0%                                      |                           |                                                                                                                                                                                                              |
| Urbenville Telemetry From PS to STP                                         | Sewer Fund           | 10,500                           |                                       |                                        |                                         |                                        |                                     | 10,500                  |                      | 0.0%                                      |                           |                                                                                                                                                                                                              |
| Total Sewerage Service                                                      |                      | 3,690,381                        | 0                                     | 11,809                                 | 0                                       | 0                                      | 0                                   | 3,702,190               | 0                    | 0.0%                                      | 3,665,490                 |                                                                                                                                                                                                              |
| Transport Network                                                           |                      |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                                                                                                                                                              |
| Regional & Local Roads Traffic Facilities                                   | General Fund - Grant | 72,000                           |                                       |                                        | 2,000                                   |                                        |                                     | 74,000                  | 1,953                | 2.6%                                      | 72,047                    | Ongoing                                                                                                                                                                                                      |
| Roads to Recovery 2024-29                                                   | General Fund - Grant | 2,021,839                        |                                       | 147,372                                |                                         |                                        |                                     | 2,169,211               | 151,975              | 7.0%                                      | 2,017,236                 | Ongoing                                                                                                                                                                                                      |
| Regional Roads Block Grant - Reseals Program                                | General Fund - Grant | 752,935                          |                                       |                                        | 30,000                                  |                                        |                                     | 782,935                 | 15,596               | 2.0%                                      | 767,339                   | Ongoing                                                                                                                                                                                                      |
| Special Grant Mt Lindesay Road (RMS/Fed)                                    | General Fund - Grant | 1,042,926                        |                                       | 276,600                                |                                         |                                        |                                     | 1,319,526               | 2,615                | 0.2%                                      | 1,316,911                 | Ongoing                                                                                                                                                                                                      |
| Mt Lindesay Road Legume/Woodenbong Upgrade grant                            | General Fund - Grant | 2,020,000                        |                                       | 260,862                                |                                         |                                        |                                     | 2,280,862               | 362,632              | 15.9%                                     | 1,918,230                 | Designs to be finalised, anticipate February 2026 Council report for appointment of construction contractor to build culvert.                                                                                |
| RNSW2787 - Mt Lindesay Road, NE Hwy to Washpool Ck Bridge                   | General Fund - Grant | 1,939,605                        |                                       | 1,237,800                              |                                         |                                        |                                     | 3,177,405               | 58,497               | 1.8%                                      | 3,118,908                 | Pavement design is complete, and a variation request is in for rehabilitation of the section from Boundary Road to Bryans Gap Road.                                                                          |
| Local Roads & Community Infrastructure Program - Round 4                    | General Fund - Grant | 0                                |                                       | 356,879                                |                                         |                                        |                                     | 356,879                 | 175,254              | 49.1%                                     | 181,625                   | Kochs Road to have section sealed that was already sealed - during November.                                                                                                                                 |
| FCBP - Acacia Creek Bridge - Patersons Road, Legume                         | General Fund - Grant | 0                                |                                       | 366,033                                |                                         |                                        |                                     | 366,033                 | 0                    | 0.0%                                      | 366,033                   | Completed - invoices paid in October 2025                                                                                                                                                                    |
| FCBP - Acacia Creek Bridge - Tooloom Street, Legume                         | General Fund - Grant | 0                                |                                       | 192,723                                |                                         |                                        |                                     | 192,723                 | 0                    | 0.0%                                      | 192,723                   | Completed - invoices paid in October 2025                                                                                                                                                                    |
| FCBP - Koreelah Creek Bridge - White Swamp Road, Koreelah                   | General Fund - Grant | 0                                |                                       | 758,843                                |                                         |                                        |                                     | 758,843                 | 0                    | 0.0%                                      | 758,843                   | Completed - invoices paid in October 2025                                                                                                                                                                    |
| FCBP - Mole River Bridge - Springfield Road, Mole River                     | General Fund - Grant | 0                                |                                       | 499,146                                |                                         |                                        |                                     | 499,146                 | 0                    | 0.0%                                      | 499,146                   | Completed - invoices paid in October 2025                                                                                                                                                                    |
| Betterment of Molesworth St Bridge (Category B EPAR) TENT055 Grant          | General Fund - DRFA  | 0                                |                                       | 148,498                                |                                         |                                        |                                     | 148,498                 | 0                    | 0.0%                                      | 148,498                   | Under review for funding                                                                                                                                                                                     |
| Betterment of Molesworth St Bridge (Category D RRTRP) Grant                 | General Fund - Grant | 6,385,130                        |                                       | 426,218                                |                                         |                                        |                                     | 6,811,348               | 0                    | 0.0%                                      | 6,811,348                 | Grant value \$9,835,363.20, with \$2.5 million currently allocated to Sewer line renewal (this allocation may need to be updated once costings are finalised).                                               |
| DRFA AGRN960 EPAR Bruxner Way - Bridge 7325 Dumaresq River Overflow Channel | General Fund - DRFA  | 0                                |                                       | 271,631                                |                                         |                                        |                                     | 271,631                 | 0                    | 0.0%                                      | 271,631                   | Completed.                                                                                                                                                                                                   |
| DRFA AGRN1012 EPAR - Billirimba Creek Bridge Reconstruction TENT008         | General Fund - DRFA  | 0                                |                                       | 288,326                                |                                         |                                        |                                     | 288,326                 | 0                    | 0.0%                                      | 288,326                   | Completed - invoices paid in October 2025                                                                                                                                                                    |
| DRFA AGRN1012 Integrated Smart Infrastructure System (Category D)           | General Fund - DRFA  | 550,000                          |                                       | 48,047                                 |                                         |                                        |                                     | 598,047                 | 1,100                | 0.2%                                      | 596,947                   | Going to tender                                                                                                                                                                                              |
| Footpaths Capital Works                                                     | General Fund         | 43,000                           |                                       |                                        |                                         |                                        |                                     | 43,000                  | 0                    | 0.0%                                      | 43,000                    | Not commenced.                                                                                                                                                                                               |

| Capital Projects                                                       | Funding Source                                                                         | 25/26 Adopted Original Budget \$ | 25/26 Adopted July Amended Amounts \$ | 25/26 Adopted Carry-Forward Amounts \$ | 25/26 Proposed QBR September Amounts \$ | 25/26 Proposed QBR December Amounts \$ | 25/26 Proposed QBR March Amounts \$ | 25/26 Revised Budget \$ | 25/26 YTD Actuals \$ | 25/26 Percentage Spent % (Revised Budget) | 25/26 Remaining Budget \$ | Comments                                                             |
|------------------------------------------------------------------------|----------------------------------------------------------------------------------------|----------------------------------|---------------------------------------|----------------------------------------|-----------------------------------------|----------------------------------------|-------------------------------------|-------------------------|----------------------|-------------------------------------------|---------------------------|----------------------------------------------------------------------|
| Urban Streets - Reseal Program                                         | General Fund                                                                           | 102,749                          |                                       |                                        | 150,000                                 |                                        |                                     | 252,749                 | 6,150                | 2.4%                                      | 246,599                   | Tender awarded, reseal preparation to commence in the coming months. |
| Road Renewal - Gravel Roads (D-class roads)                            | General Fund                                                                           | 550,099                          |                                       | 20,130                                 |                                         |                                        |                                     | 570,229                 | 150,012              | 26.3%                                     | 420,217                   | Ongoing                                                              |
| Gravel Resheets                                                        | General Fund                                                                           | 312,010                          |                                       |                                        |                                         |                                        |                                     | 312,010                 | 0                    | 0.0%                                      | 312,010                   | Ongoing                                                              |
| Kerbing & Guttering                                                    | General Fund                                                                           | 20,000                           |                                       |                                        |                                         |                                        |                                     | 20,000                  | 0                    | 0.0%                                      | 20,000                    | Not commenced.                                                       |
| Bridges / Causeways (SRV 2014)                                         | General Fund                                                                           | 899,981                          |                                       | 46,876                                 |                                         |                                        |                                     | 946,857                 | 44,470               | 4.7%                                      | 902,387                   | Tender is awarded                                                    |
| Rural Roads - Reseal Program                                           | General Fund                                                                           | 410,933                          |                                       |                                        |                                         |                                        |                                     | 410,933                 | 0                    | 0.0%                                      | 410,933                   | Tender awarded, reseal preparation to commence in the coming months. |
| Rural Culverts & Pipes                                                 | General Fund                                                                           | 148,194                          |                                       |                                        |                                         |                                        |                                     | 148,194                 | 19,177               | 12.9%                                     | 129,017                   | Ongoing                                                              |
| Concrete Bridges                                                       | General Fund                                                                           | 128,690                          |                                       |                                        |                                         |                                        |                                     | 128,690                 | 0                    | 0.0%                                      | 128,690                   | Not commenced.                                                       |
| Causeways                                                              | General Fund                                                                           | 181,371                          |                                       |                                        |                                         |                                        |                                     | 181,371                 | 0                    | 0.0%                                      | 181,371                   | Ongoing                                                              |
| Gravel Pit Rehabilitation                                              | General Fund                                                                           | 49,901                           |                                       |                                        |                                         |                                        |                                     | 49,901                  | 0                    | 0.0%                                      | 49,901                    | Ongoing                                                              |
| Rural Road Rehabilitation                                              | General Fund                                                                           | 300,000                          |                                       |                                        |                                         |                                        |                                     | 300,000                 | 0                    | 0.0%                                      | 300,000                   | Planned as part of reseal and initial seal program                   |
| Urban Road Rehabilitation                                              | General Fund                                                                           | 150,000                          |                                       |                                        | (150,000)                               |                                        |                                     | 0                       | 0                    | 0.0%                                      | 0                         |                                                                      |
| Urban Streets - Unsealed Resheet                                       | General Fund                                                                           | 10,000                           |                                       |                                        |                                         |                                        |                                     | 10,000                  | 0                    | 0.0%                                      | 10,000                    | Not commenced.                                                       |
| <b>Total Transport Network</b>                                         |                                                                                        | <b>18,091,363</b>                | <b>0</b>                              | <b>5,345,984</b>                       | <b>32,000</b>                           | <b>0</b>                               | <b>0</b>                            | <b>23,469,347</b>       | <b>989,431</b>       | <b>4.2%</b>                               | <b>22,479,916</b>         |                                                                      |
| <b>Waste Management</b>                                                |                                                                                        |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                      |
| 240L Wheelie Bins                                                      | Waste Fund                                                                             | 2,396                            |                                       |                                        |                                         |                                        |                                     | 2,396                   | 0                    | 0.0%                                      | 2,396                     |                                                                      |
| Industrial Bins                                                        | Waste Fund                                                                             | 7,188                            |                                       |                                        |                                         |                                        |                                     | 7,188                   | 0                    | 0.0%                                      | 7,188                     |                                                                      |
| Waste Plant Purchases                                                  | Waste Fund                                                                             | 560,045                          | 249,999                               |                                        |                                         |                                        |                                     | 810,044                 | 0                    | 0.0%                                      | 810,044                   |                                                                      |
| Waste Solar Installation/Replacements                                  | Waste Fund                                                                             | 40,000                           |                                       |                                        |                                         |                                        |                                     | 40,000                  | 0                    | 0.0%                                      | 40,000                    |                                                                      |
| Boonoo Boonoo - Landfill Cover                                         | Waste Fund                                                                             | 11,124                           |                                       |                                        |                                         |                                        |                                     | 11,124                  | 0                    | 0.0%                                      | 11,124                    |                                                                      |
| Boonoo Boonoo - Cell Remediation Asset                                 | Waste Fund                                                                             | 55,620                           |                                       |                                        |                                         |                                        |                                     | 55,620                  | 0                    | 0.0%                                      | 55,620                    |                                                                      |
| Boonoo Boonoo - Develop Stage 5                                        | Waste Fund                                                                             | 500,000                          |                                       | 1,783,089                              |                                         |                                        |                                     | 2,283,089               | 7,400                | 0.3%                                      | 2,275,689                 | Works delayed by rain.                                               |
| Redevelop Drake Transfer Station                                       | Waste Fund                                                                             | 350,000                          |                                       |                                        |                                         |                                        |                                     | 350,000                 | 0                    | 0.0%                                      | 350,000                   |                                                                      |
| Tenterfield WTS Recycling Infrastructure                               | Waste Fund                                                                             | 103,000                          |                                       |                                        |                                         |                                        |                                     | 103,000                 | 0                    | 0.0%                                      | 103,000                   |                                                                      |
| Tenterfield WTS Groundwater Bores                                      | Waste Fund                                                                             | 119,777                          |                                       | 113,836                                |                                         |                                        |                                     | 233,613                 | 78                   | 0.0%                                      | 233,535                   | EPA requirement                                                      |
| <b>Total Waste Management</b>                                          |                                                                                        | <b>1,749,150</b>                 | <b>249,999</b>                        | <b>1,896,925</b>                       | <b>0</b>                                | <b>0</b>                               | <b>0</b>                            | <b>3,896,074</b>        | <b>7,478</b>         | <b>0.2%</b>                               | <b>3,888,596</b>          |                                                                      |
| <b>Water Supply</b>                                                    |                                                                                        |                                  |                                       |                                        |                                         |                                        |                                     |                         |                      |                                           |                           |                                                                      |
| 7484501. Tenterfield Mains Augmentation                                | Water Fund                                                                             | 11,200                           |                                       |                                        |                                         |                                        |                                     | 11,200                  | 0                    | 0.0%                                      | 11,200                    |                                                                      |
| Tenterfield Mains Replacement                                          | Water Fund                                                                             | 322,122                          |                                       | 107,917                                |                                         |                                        |                                     | 430,039                 | 1,950                | 0.5%                                      | 428,089                   |                                                                      |
| Tenterfield Meter Replacement                                          | Water Fund                                                                             | 25,808                           |                                       |                                        |                                         |                                        |                                     | 25,808                  | 0                    | 0.0%                                      | 25,808                    |                                                                      |
| Tenterfield Flood Warning System - Capex                               | Water Fund                                                                             | 40,000                           |                                       |                                        |                                         |                                        |                                     | 40,000                  | 0                    | 0.0%                                      | 40,000                    |                                                                      |
| Urberville Mains Extension                                             | Water Fund                                                                             | 20,000                           |                                       |                                        |                                         |                                        |                                     | 20,000                  | 0                    | 0.0%                                      | 20,000                    |                                                                      |
| Urberville Meter Replacement                                           | Water Fund                                                                             | 20,000                           |                                       |                                        |                                         |                                        |                                     | 20,000                  | 0                    | 0.0%                                      | 20,000                    |                                                                      |
| Urberville Valve/Hydrant Replacement                                   | Water Fund                                                                             | 20,000                           |                                       |                                        |                                         |                                        |                                     | 20,000                  | 0                    | 0.0%                                      | 20,000                    |                                                                      |
| Urberville Water Treatment Plant Upgrade                               | Water Fund                                                                             | 0                                |                                       |                                        | 20,327                                  |                                        |                                     | 20,327                  | 20,327               | 100.0%                                    | 0                         |                                                                      |
| Jennings Meter Replacement                                             | Water Fund                                                                             | 10,000                           |                                       |                                        |                                         |                                        |                                     | 10,000                  | 0                    | 0.0%                                      | 10,000                    |                                                                      |
| Jennings Mains Replacement                                             | Water Fund                                                                             | 13,126                           |                                       |                                        |                                         |                                        |                                     | 13,126                  | 0                    | 0.0%                                      | 13,126                    |                                                                      |
| Cowper St Mains Replacement - Transport NSW Works                      | Water Fund                                                                             | 0                                |                                       |                                        | 19,584                                  |                                        |                                     | 19,584                  | 19,584               | 100.0%                                    | 0                         |                                                                      |
| Tenterfield Water Treatment Plant Construction                         | Water Fund                                                                             | 0                                |                                       |                                        | 8,214                                   |                                        |                                     | 8,214                   | 8,214                | 100.0%                                    | (0)                       |                                                                      |
| BLERF 0377 - Tenterfield Villages Emergency Water Program              | Water Fund                                                                             | 0                                |                                       |                                        | 119,541                                 |                                        |                                     | 119,541                 | 111,185              | 93.0%                                     | 8,356                     |                                                                      |
| New Grid Urberville Water Supply Project                               | Carry-forward budget \$19,848 is balance of grant funds, further expense is Water Fund | 0                                |                                       | 19,848                                 | 227,875                                 |                                        |                                     | 247,723                 | 174,252              | 70.3%                                     | 73,471                    |                                                                      |
| LF027 Tenterfield Dam Recreational Precinct - Stage 1 Fishing Platform | General Fund - Grant                                                                   | 0                                |                                       |                                        |                                         |                                        |                                     | 0                       | 0                    | 0.0%                                      | 0                         | Project needs re-scoping                                             |
| <b>Total Water Supply</b>                                              |                                                                                        | <b>482,256</b>                   | <b>0</b>                              | <b>127,765</b>                         | <b>395,541</b>                          | <b>0</b>                               | <b>0</b>                            | <b>1,005,562</b>        | <b>335,512</b>       | <b>33.4%</b>                              | <b>670,050</b>            |                                                                      |
| <b>Grand Total</b>                                                     |                                                                                        | <b>27,602,301</b>                | <b>249,999</b>                        | <b>7,574,795</b>                       | <b>505,836</b>                          | <b>0</b>                               | <b>0</b>                            | <b>35,932,931</b>       | <b>1,354,295</b>     | <b>3.8%</b>                               | <b>34,541,936</b>         |                                                                      |